

Cerritos College General Obligation Bond

Project Status as of November 17, 2009

| Project | Estimated Start Date | Estimated Completion Date | Project Status |
|---|----------------------|---------------------------|--|
| Accessibility Improvements (ADA) - Stadium ramp - Social Science Handicap Ramp | TBD | TBD | BLL reviewed ADA Ramp Drawings 9/9/09. Returned to the Architects for coordination and more details. 9/29/09 |
| Aquatic Center | 8/11/08 | 9/4/09 | Notice Of Completion to be issued by Architect. Requesting Board Of Trustees Notice of Completion issuance |
| Auto Tech Modernization | 11/2/09 | 12/2/11 | Haz Mat Abatement and Demo activities commenced. The lift is being removed, various field conditions regarding the removal of utilities completed. The demolition for constructing Building G is commenced |
| Campus Wide (Utility Locating) | 7/1/07 | TBD | On-going as needed. |
| Campus Wide Parking Renovation | 9/14/09 | 1/10/10 | C8 Parking Lot start on 11/21/09 end on 11/22/09 scope of work - crackfill, slurry coat and striping. GROUND YARDS, working of the installation of water supply. |
| Campus Wide Fiber Optics | TBD | TBD | In Design Phase |
| Central Plant and Infrastructure Phase 1 | 7/23/07 | 1/12/09 | Close out. |
| Central Plant and Infrastructure Phase 2 | 2/20/08 | 10/21/08 | Close out. |
| Central Plant and Infrastructure Phase 3 | 6/20/08 | 12/30/08 | Close out. |
| Central Plant Equipment | 7/5/2007 | 1/30/08 | Close out. |
| Classroom/Lab/Office Building 1 > Audio Visual Package (CLO Bldg. 1) | 2/17/09 | 2/17/10 | Ongoing operations- Structural Steel erection bolt up and welding, stairs and roof equipment supports. Installation of an additional primer coat to meet spec, metal decking on 2nd floor and roof.. Metal stud wall and header layout. HVAC ducting. Drain/waste and vent piping. A/V- Data package documents in revision per final design meeting, ETA ASAP. |
| Swimming Pool Demolition/Site Improvement | TBD | TBD | Plans are in progress 9/29/09. |
| Facilities and Purchasing Complex | 10/19/09 | 12/30/10 | Contract award and NTP- Preconstruction Meeting 11/10/09- Contractor onsite to install project fence 11/17, temp power and comm in process. |
| Fire Alarm Upgrades & Mass Notification System - Group 1 | 10/19/09 | 12/30/10 | NTC issued 11/06/09. |
| Fire Alarm Upgrades & Mass Notification System - Group 2 | TBD | TBD | Preparing BID Docs and BID Sets are on the way. |
| Fire Alarm Upgrades & Mass Notification System - Group 3 | TBD | TBD | In Design Phase |

Project Status as of November 17, 2009

| Project | Estimated Start Date | Estimated Completion Date | Project Status |
|--|----------------------|---------------------------|---|
| Frantones Site Work | TBD | TBD | Phase 1 is complete (utility exposure), Phase 2 is in 80% complete. Phase 3 is in progress (excavation, grading and paving) |
| Gymnasium Seismic Retrofit | HOLD | HOLD | Received DSA approval awaiting funds from State. Project on hold. |
| Health Occupation (Walkway/Driveway Cross Slope Evaluation) | TBD | TBD | Architect to start drawings. |
| Liberal Arts Building | 4/1/10 | 3/1/12 | Design Development underway |
| Main Point of Entry (Phone/Data) | TBD | TBD | Programming underway |
| North-South Fire Lane | 1/25/2010 | 11/25/10 | In Bid Phase. 1st AD out week of Nov. 16th. Construction activities scheduled to begin 1st of February. |
| SCCTT Southland Cerritos Center for Transportation Technology | 2/15/09 | 2/15/10 | Waterproof paper and Lath installation completed. Drywall interior partitions commenced, mudding and taping is continuing. Stucco Joint installation commenced. Crew is getting ready to start the stucco brown coat next week. Mechanical, electrical and plumbing rough-in continues. |
| Social Science Building * Interior Carpet Replacement | 7/22/09 | 10/5/09 | PHASE 4 COMPLETE. Additional work need to be done in East and West Wing Hallways, IT Hallway and elevator. Waiting on the estimates and proposal from Reliable Flooring 11/16/09 |
| Social Science Building * Interior Repairs | N/A | N/A | In Design Phase |
| Speaker Support at Stadium | TBD | TBD | Preparing Bid Docs. Waiting for construction docs from the engineers. |
| Surge Space Physical Science | TBD | TBD | Pending |
| Tennis Court Renovation | TBD | TBD | Preparing Bid Docs. Meeting will be schedule on Wednesday 11/18/09 with BOA, R2A, Maintenance and BLL. |
| Refurbish Utility Field/Fencing | TBD | TBD | Preparing Bid Docs. Meeting will be schedule on Wednesday 11/18/09 with BOA, R2A, Maintenance and BLL. |